Tremco CPG UK Limited
Cavendish House, Unit 1
Enterprise 36, Barnsley
S75 3DZ, United Kingdom

BUILDEASE PRE-CUT ICF KIT

BUDGET PRICE QUOTATION

Quotation No:	ES26-063	**Date:**	02/11/2026
Attention:	Mark Whalley - Ethos Property Development	**Valid Until:**	02/12/2026
Project:	Langley Lane Farm	**VAT Rate:**	20%
Site Address:	Langley Lane, Middleton, M24 5LJ	**Revision:**	A

Revision A: revised to M. Whalley's email and sketch of 01/11/2026: one course of 8in Standard below the block and beam in each floor zone (block and beam lowered 7 mm in the lower zone, 150 mm inside-face cut at the bearing, no rip strip), 6in XR35 above. Supersedes the quotation of 20/08/2026.

All figures quoted are subject to the VAT rate stated. We thank you for your recent enquiry and take pleasure in submitting our budget price quotation for works set out within the specification attached.

SPECIFICATION

Brief Details of Kit

8in Standard forms below the block and beam: ONE course in each floor zone, from the top of the footing concrete to the block and beam bearing, with no rip strip. Lower floor zone (FFL 124.400, kitchen / dining / snug): footing T.O.C. 123.711, one 8in Standard course to 124.168; the block and beam is lowered 7 mm (underside 124.018, top 124.168) and bears on the footing course, supplied with 150 mm cut off the top of its inside face; 150 mm insulation and 82 mm screed to FFL. Upper floor zone (FFL 125.000, all other rooms): footing T.O.C. 124.168, one 8in Standard course to 124.625 = block and beam underside; the first 6in XR35 course is supplied with 150 mm cut off the bottom of its inside face where the block and beam bears. 6in XR35 forms to all external walls above, level at 127.741 (underside of the wall plate, truss bearing 127.785); the west and south-east gables raked to the 35 degree roof, the chimney carried up as a 1.5 m x 2.0 m stack over the flue to 130.941 (inside part on a steel frame by the engineer), and the north-east walls that sit back from the eaves line carried up to the underside of the vaulted roof (see 3D model link). Levels as Mark Whalley's email and sketch of 01/11/2026; floor zones as the LR Design buildability plan.

Accessories

Accessories such as VJC Clips, Fibre Tape, Protective Tape, Spray Foam, Form Lock, & T Junction Straps have all been allowed for within this quotation.

Delivery

The FB (8in Standard footing course, both floor zones) is allowed to be delivered with L1 on the first delivery (2 artic loads), followed by L2 (gables, chimney stack and vault upstands, 1 artic load). Should you require the FB delivered separately ahead of L1, this adds one artic load. Haulage costs will be confirmed based on the agreed build sequence.

Alignment

We have allowed for 4 No. stillages of alignment systems for a period of 5 weeks. See pricing schedule for alignment system costs.

BuildEase Pre-Cut Service

Our BuildEase Pre-Cut Service allows for the Design, co-ordination, installation drawings, pre-cutting & packaging of forms and access to our field services support team as required. Our team have made every effort to keep wastage to a minimum using our award-winning BuildEase Design Suite Software.

Lead Time

Our current lead time is 5-6 weeks from placement of order. Our lead time commences once our order form has been returned, construction architectural drawings are received, and structural engineering details are made available to us.

PRICING SCHEDULE

Langley Lane Farm	Materials & Accessories	Pre-Cut Service	Alignment	Net (excl. Haulage)
Whole site	£18,710.85	£2,624.69	£1,600.00	**£22,935.54**

Supply of ICF Materials & Accessories	£18,710.85
BuildEase Pre-Cut Service Fee — Optimised Cutting, Drawings & Field Support	£2,624.69
Alignment System - 4 No. stillages at £80.00/wk for 5 weeks	£1,600.00
Haulage Fee Estimate (Full Project) *(3 loads)*	£1,168.02
Net Total (excl. VAT)	**£24,103.56**
VAT at 20%	**£4,820.71**
GRAND TOTAL (Inc. VAT):	**£28,924.27**

EXCLUSIONS & CLARIFICATIONS

- Haulage is an approximate estimate - dependent on build sequence.

3D Model: https://thomassmith181291.github.io/tls-glb-viewer/?model=models/ES26-063_Langley_Lane_Farm_Rev_A.glb

We trust the above meets with your approval and look forward to discussing the project in more detail soon.

Yours sincerely

Thomas Smith
BuildEase Manager

TERMS AND CONDITIONS

PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

VAT

At Current Rate.

FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

ORDER ACCEPTANCE FORM

Please complete the details below and return a signed copy to confirm your order. Retain one copy for your records.

Quotation No:	ES26-063	**Date:**	
Client / Company:	Mark Whalley - Ethos Property Development	**Company No:**	
Contact Name:		**Telephone:**	
Email:			
Client Address:			
		Postcode:	
Site Address:	Langley Lane, Middleton, M24 5LJ		
		Postcode:	
Purchase Order No:		**Order Value:**	£28,924.27
Preferred Delivery:			

AUTHORISATION

I / We confirm that the above Terms and Conditions are acceptable and hereby place an order as per the quotation referenced above.

Print Name:		**Position:**	
Client Signature:		**Date:**	
Tremco CPG Approval:		**Date:**	

This document may be signed electronically. Double-click a signature field above to sign. An electronic signature is legally binding and has the same effect as a handwritten signature.