**Tremco CPG UK Limited**
Cavendish House, Unit 1, Enterprise 36, Barnsley, S75 3DZ

# BUILDEASE PRE-CUT ICF KIT

## DISTRIBUTOR BILL OF MATERIALS

| PROJECT DETAILS | |
|---|---|
| **Estimate Number** | ES26-063 |
| **Date** | 02/11/2026 |
| **Valid Until** | 02/12/2026 |
| **Site Name** | Langley Lane Farm, Middleton |
| **Site Address** | Langley Lane Farm, Langley Lane, Middleton M24 5LJ |
| **Opportunity Number** | ES26-063 |
| **Total Plots** | 1 - single dwelling |

| DISTRIBUTOR DETAILS (please complete) | |
|---|---|
| **Distributor Company Name** | Ethos Property Development |
| **Contact Name** | Mark Whalley |
| **Contact Email** | mark@ethos.org.uk |
| **Contact Phone** | |
| **Your Reference** | |

*INSTRUCTIONS: Yellow-highlighted cells are editable. Enter your sale rates on the "Bill of Materials" sheet to calculate your totals. The "Pricing Summary" sheet will update automatically.*

## DISTRIBUTOR RATE CARD

*Enter your sale rates below (yellow cells). Rates automatically apply to every occurrence in the Bill of Materials below.*

| SKU | Description | Category | Bundle Size | Priced By | Your Rate (£) |
|---|---|---|---|---|---|
| NUS-I0096-08 | 8in Standard Straight | ICF FORMS | 3 | Per Each | |
| NUS-I0090-08 | 8in Standard 90° Corner | ICF FORMS | 6 | Per Each | |
| NUS-ABLOK-08 | Form-Lock (8in Standard) | ACCESSORIES | 10 | Per Bundle | |
| NUS-SF-BOX | Spray Foam Cans | ACCESSORIES | 12 | Per Bundle | |
| NUS-A0VJC-00 | Vertical Joint Clips | ACCESSORIES | 200 | Per Each | |
| NUS-IX496-06 | 6in XR35 Straight | ICF FORMS | 2 | Per Each | |
| NUS-IX490-06 | 6in XR35 90° Corner | ICF FORMS | 4 | Per Each | |
| NUS-A0ECF-06 | End Caps (6in XR35) | ACCESSORIES | 40 | Per Bundle | |
| NUS-ABLOK-06 | Form-Lock (6in XR35) | ACCESSORIES | 10 | Per Bundle | |
| NUS-PLINT-06 | Lintel Closures (6in XR35) | ACCESSORIES | 60 | Per Each | |
| NUS-ATSTP-00 | T-Form Support Straps | ACCESSORIES | 30 | Per Each | |

## DETAILED BILL OF MATERIALS BY PLOT

*Rates are pulled automatically from the Rate Card above. Extended totals calculate based on pricing unit (per-each or per-bundle).*

| SKU | Description | Category | Qty Req. | Bundle Size | Bundles | Priced By | Rate (£) | Extended Total (£) |
|---|---|---|---|---|---|---|---|---|
| **FB - Footing course: 8in Standard, one course in each floor zone** | | | | | | | | |
| NUS-I0096-08 | 8in Standard Straight | ICF FORMS | 12 | 3 | 4 | Per Each | | £0.00 |
| NUS-I0096-08 | 8in Standard Straight PC (Pre-Cut) | ICF FORMS | 19 | 3 | 7 | Per Each | | £0.00 |
| NUS-I0090-08 | 8in Standard 90° Corner | ICF FORMS | 13 | 6 | 3 | Per Each | | £0.00 |
| NUS-ABLOK-08 | Form-Lock (8in Standard) | ACCESSORIES | 29 | 10 | 3 | Per Bundle | | £0.00 |
| NUS-SF-BOX | Spray Foam Cans | ACCESSORIES | 2 | 12 | 1 | Per Bundle | | £0.00 |
| NUS-A0VJC-00 | Vertical Joint Clips | ACCESSORIES | 224 | 200 | 2 | Per Each | | £0.00 |
| **L1 - External walls: 6in XR35 to the wall plate** | | | | | | | | |
| NUS-IX496-06 | 6in XR35 Straight | ICF FORMS | 16 | 2 | 8 | Per Each | | £0.00 |
| NUS-IX496-06 | 6in XR35 Straight PC (Pre-Cut) | ICF FORMS | 131 | 2 | 66 | Per Each | | £0.00 |
| NUS-IX490-06 | 6in XR35 90° Corner | ICF FORMS | 97 | 4 | 25 | Per Each | | £0.00 |
| NUS-A0ECF-06 | End Caps (6in XR35) | ACCESSORIES | 230 | 40 | 6 | Per Bundle | | £0.00 |
| NUS-ABLOK-06 | Form-Lock (6in XR35) | ACCESSORIES | 38 | 10 | 4 | Per Bundle | | £0.00 |
| NUS-PLINT-06 | Lintel Closures (6in XR35) | ACCESSORIES | 74 | 60 | 2 | Per Each | | £0.00 |
| NUS-SF-BOX | Spray Foam Cans | ACCESSORIES | 11 | 12 | 1 | Per Bundle | | £0.00 |
| NUS-A0VJC-00 | Vertical Joint Clips | ACCESSORIES | 1094 | 200 | 6 | Per Each | | £0.00 |
| **L2 - Raked gables, chimney stack and vault upstands (6in XR35)** | | | | | | | | |
| NUS-IX496-06 | 6in XR35 Straight | ICF FORMS | 2 | 2 | 1 | Per Each | | £0.00 |
| NUS-IX496-06 | 6in XR35 Straight PC (Pre-Cut) | ICF FORMS | 29 | 2 | 15 | Per Each | | £0.00 |
| NUS-IX490-06 | 6in XR35 90° Corner | ICF FORMS | 33 | 4 | 9 | Per Each | | £0.00 |
| NUS-ABLOK-06 | Form-Lock (6in XR35) | ACCESSORIES | 15 | 10 | 2 | Per Bundle | | £0.00 |
| NUS-SF-BOX | Spray Foam Cans | ACCESSORIES | 4 | 12 | 1 | Per Bundle | | £0.00 |
| NUS-ATSTP-00 | T-Form Support Straps | ACCESSORIES | 6 | 30 | 1 | Per Each | | £0.00 |
| NUS-A0VJC-00 | Vertical Joint Clips | ACCESSORIES | 314 | 200 | 2 | Per Each | | £0.00 |

| | |
|---|---|
| **MATERIALS TOTAL** | **£0.00** |

SCOPE: Nudura ICF external walls of the single-storey dwelling. FB = ONE course of 8in Standard in each floor zone from the top of the footing concrete to the block and beam bearing (no rip strip; lower zone FFL 124.400, upper zone FFL 125.000); L1 = 6in XR35 external walls to 127.741 (underside of the wall plate); L2 = the west and south-east gables raked to the 35 deg roof, the chimney stack (1.5 x 2.0 m to 130.941, inside part on a steel frame by the engineer) and the north-east set-back walls up to the underside of the vaulted roof. Levels as Mark Whalley's email and sketch of 01/11/2026. Stack joints placed after a Nudura bond check of every run (8 joints on 3 wall lines; no run is on bond). Footings, block and beam floor, roof, steels, partitions, windows, doors and finishes are NOT included - they are shown in the 3D model and drawings as design assumptions only. Pre-cut by BuildEase (optimised cut list, stack sheets); stock forms + accessories by the distributor from this BOM; alignment / bracing by the distributor. Concrete (core fill) approx. 53.3 m3 net (geometric, from the 3D model: FB 8.35 / L1 35.97 / L2 9.01) - no allowance for waste or the pump line.

DESIGN ASSUMPTIONS (to confirm): (1) block and beam lowered 7 mm in the lower zone and bearing on the footing course; the first 6in XR35 course in the upper zone is supplied with 150 mm cut off the bottom of its inside face at the bearing - bearing on the core is about 83 mm, the engineer to confirm; (2) footing sizes, steels and the chimney frame by the engineer; (3) flue height above the roof to be confirmed by the stove installer; (4) thresholds and cills as the 3D model - level thresholds / cill projection to be confirmed by the architect and window supplier; (5) internal wall A12 is blockwork (by others); (6) the porch and canopy are by others. Quantities are for one plot; the distributor checks them against the stack sheets before ordering.

## PALLET & DELIVERY BREAKDOWN

| FULL FORM PALLETS | Pallets | Forms/Pallet | Forms |
|---|---|---|---|
| *Distributor delivers full forms directly to site* | | | |
| Straight Standard | 1 | 54 | 12 |
| Straight Xr35 | 1 | 36 | 18 |
| Corner | 12 | 12 | 143 |
| **Total Full Form Pallets** | **14** | | |

| PRE-CUT FORM PALLETS (BuildEase Delivers) | Pallets | Forms/Pallet | Forms |
|---|---|---|---|
| Straight Xr35 | 1 | 29 | 29 |
| Straight Xr35 | 2 | 65 | 131 |
| Straight Standard | 1 | 19 | 19 |

| BUILDEASE HAULAGE | Loads | Rate/Load | Total Cost |
|---|---|---|---|
| Pre-Cut Delivery - Tankersley to M24 5LJ, rigid wagon (61-80 mile band) - ESTIMATE | 2 | £389.34 | £778.68 |
| **BuildEase Haulage Total** | | | **£778.68** |

DELIVERY (BuildEase, pre-cut forms only): 2 rigid wagon loads (18 t) in the build sequence - delivery 1 = FB + L1 pre-cut straights (3 pallets), delivery 2 = L2 pre-cut straights (1 pallet) - at the 61-80 mile band rate (GBP 389.34 per load). HAULAGE IS AN ESTIMATE: confirmed when the order and the delivery schedule are agreed. The distributor delivers the stock forms and accessories. For reference, the BuildEase stack plan for the WHOLE kit is 17 pallets on 3 rigid loads (FB + L1 = 2 loads, then L2 = 1 load).

## BUILDEASE SERVICES

*All prices below are fixed BuildEase charges (not editable).*

| PRE-CUT SERVICE FEES | Modelling | Manufacturing | Total |
|---|---|---|---|
| Langley Lane Farm (Plot 1) — Design | £905.83 | £1,718.86 | £2,624.69 |
| **Pre-Cut Fees Total** | | | **£2,624.69** |

| ALIGNMENT SYSTEM (Extra Over) | Stillages | Weeks | Total |
|---|---|---|---|
| **Alignment System - NOT INCLUDED: distributor supplies own alignment** | | | **£0.00** |

## PRICING SUMMARY

*Totals update automatically from your rate entries.*

| Description | Amount (£) |
|---|---|
| Supply of ICF Materials & Accessories | £0.00 |
| BuildEase Pre-Cut Service Fee | £2,624.69 |
| Haulage — Pre-Cut Delivery (BuildEase) | £778.68 |
| Alignment System Rental - by distributor (not included) | £0.00 |

| | |
|---|---|
| **NET TOTAL (Pre-VAT)** | **£3,403.37** |
| **VAT @ 20%** | £680.67 |
| **GRAND TOTAL (Inc. VAT)** | **£4,084.04** |

*All figures are subject to the VAT rate stated. This quotation is valid for 30 days from the date shown.*

BuildEase

# TERMS AND CONDITIONS

## PAYMENT TERMS

Credit Account to be arranged upon placement of order subject to acceptance.

## VAT

At Current Rate.

## FIXED PRICE PERIOD

Our price will remain firm for a 1-month period from date of quotation.

The BuildEase kit will only be designed once an official order has been placed. Any special design considerations will be assessed at this time which may affect the final selling price of this kit.

## DELIVERY

In the event of delivery being deferred by the client from timescale agreed at order stage, Tremco CPG reserve the right to invoice for those components manufactured or held in store to meet initial delivery date.

Should delivery date be deferred due to delays out of Tremco CPG's control:

- Tremco CPG reserves the right to charge for storage of components. This will be charged at £200 / wagon load / week.
- Tremco CPG reserves the right to re-schedule the design & fabrication works to our next available slot.

## GENERAL

It is the clients / architects' responsibility to approve BuildEase design drawings. Tremco CPG reserve the right to change delivery dates accordingly should we not meet our target design freeze date due to the late return of design approval.

It is the customer's responsibility to ensure that foundations are prepared in accordance with dimensioned plans provided and level to tolerances detailed in the installation drawings provided. Foundations to be clean, dry and free from debris.

Tremco CPG reserve the right to claim for any additional or remedial works necessary resulting from any such defects.

It is the clients' responsibility to inform Tremco CPG of any defects and give us the opportunity to return and rectify any such defects.

We will not accept costs for any remedial works which are carried out without our prior knowledge.

It is the customer's responsibility to ensure that the project is covered by appropriate insurance such as one of the currently available contractors all risks policies, which cover materials, theft, fire, flood, etc.

All materials / components / services provided by Tremco CPG shall remain the property of Tremco CPG until all goods and services are paid for in full.

BuildEase

# ORDER FORM

| ORDER DETAILS | |
|---|---|
| Estimate / Quote Reference | ES26-063 |
| Site Name | Langley Lane Farm, Middleton |
| Distributor Company | Ethos Property Development |
| Distributor PO Number | |
| Order Date | |
| Requested Delivery Date | |

| BUILDEASE SERVICES — SELECT REQUIRED | Include? | Description | Amount (£) |
|---|---|---|---|
| BuildEase Pre-Cut Service | Yes | Optimised cutting, drawi | £2,624.69 |
| Haulage — Pre-Cut Delivery | Yes | 2 rigid loads (pre-cut: FB | £778.68 |
| Alignment System Rental (E/O) - by distributor | No | | £0.00 |

| | | | |
|---|---|---|---|
| NET SERVICES TOTAL (Pre-VAT) | | | £3,403.37 |
| VAT @ 20% | | | £680.67 |
| TOTAL SERVICES ORDER (Inc. VAT) | | | £4,084.04 |

## AUTHORISATION

I/We confirm acceptance of the BuildEase Terms and Conditions and hereby place an order for the services selected above.

| | |
|---|---|
| Authorised By (Print Name) | |
| Position / Title | |
| Signature | |
| Date | |

***Please complete this Order Form and the Tremco Form PO sheet, then return both to: thomas.smith@tremcocpg.com***

Tremco CPG UK Limited | Cavendish House, Unit 1 | Enterprise 36, Barnsley | S75 3DZ